Guilford County Schools

FACILITIES PLANNING AND CONSTRUCTION

Construction Projects Update
March 20, 2008

- **Eastern Guilford High School**
  90% of the Pre-cast panels have now been set. Classroom and interior core areas have been set. Progress continues for the gyms and food service areas. Duct work and electrical rough-in are on-going. Lightweight concrete slabs for second floor and roof areas are being installed.

- **Northern High School**
  Punchlist has been issued by architect and contractor is making progress on completing all outstanding items. Installation of athletic fencing is underway. Grading continues for the stadium area. Improvements for Highway 150 entrance are on-going.

- **Parkview Elementary School**
  Certificate of Occupancy has been issued for the new classroom building. Move is scheduled for this month. Painting is complete. General Contractor is completing items on punch list for new addition. Renovation work on the existing building will begin during the week of Spring break.

- **Pleasant Garden Elementary School**
  Grading, asphalt paving, storm drainage, curb and gutter, are near completion. Masonry is approximately 50% complete. Electrical and plumbing are 35% complete. Sprinkler retrofit in existing building will be done over summer.

- **Dean B. Pruett SCALES School**
  Information sessions for prospective MWBE contractors will be conducted on March 13 coordinated by staff, design consultant, and CM @ Risk Contractor. Pre-bid and bid openings are scheduled for April.

- **Union Hill Elementary School**
  The Samet/SRS Team has reviewed drawings and specifications. Revisions have been forwarded to staff and Architect for final review comments in preparation for submittals to Authorities having Jurisdiction for final approval. An information session for prospective MWBE contractors was held on March 6th.

- **Special Education Center West**
  Design team is preparing schematic drawings. A preliminary review has been scheduled by architect with GCS staff to review progress. The facilities staff continues to evaluate proposed sites working with owners and conducting preliminary due diligence.

- **Southeast High School**
  Eleven bids for the cafeteria expansion project were received and reviewed by staff on March 11th. Recommendation for selection of contractor will be presented to Board of Education in the near future.

- **Southwest High School**
  Drawings have been completed for a new technology lab which is scheduled for bid this month.

- **Washington Elementary Montessori Magnet**
  Staff has met with project team and presented a preliminary schedule. Architect is proceeding with preparation of drawings and construction documents.