Guilford County Schools

FACILITIES PLANNING AND CONSTRUCTION

Construction Projects Update
September 23, 2008

2008 Bond Projects

- **Jamestown Middle School** – MWBE/HUB outreach and Phase 1 grading pre-bid meeting was held on September 9. Bid opening for phase 1 site work is scheduled for October2. Designers continue permitting approval process.
- **Eastern Guilford High School** – Installation of mechanical, electrical and plumbing systems continue to progress. Building dried in sufficiently to begin drywall and ceiling grid installations. Contractor continues to install interior windows and doors. Technology cabling installation has begun.
- **Northeast High School** – All grading has been completed for new tennis courts. Bids will be received September 24 for paving, surfacing and fencing. Work scheduled for completion by year-end.
- **Special Ed West** – Negotiations ongoing for site acquisition.

Other Projects

- **Dean B. Pruette Scale Center** –Mechanical, electrical and plumbing system installations are nearly complete. Fire sprinkler piping is 50 percent complete. Elevator tower has been erected. Drywall partitions are underway.
- **Northern High School** – Installation of track surfacing is being coordinated with school athletic program. Installation of remaining classroom technology components is underway. Public address system for stadium is underway.
- **Pleasant Garden Elementary School** – Work on playground equipment, handrails, and canopy roof is underway. Bids were received on September 9 for renovation of existing kitchen and dining area into four additional classrooms. Staff recommendations for award of contract will be brought to the board on October 14th.
- **Southeast High School** – Interior of existing cafeteria has been completely demolished. Installation of new fire rated barrier wall between cafeteria and corridor is underway. Exterior masonry walls are 75 percent complete.
- **Union Hill Elementary** – Underground utilities and rough grading are near completion. Work continues on the pouring of the classroom concrete footings. Road widening continues at the Central Avenue location.
- **Southern Middle School Track** – Design completed. Project is scheduled for bid in mid-October.